

Corrected* Base Bid Form

The awarded bidder, having examined the bid document and the site of the proposed work, and being familiar with all of the conditions surrounding the construction of the proposed project, including the availability of materials and labor, hereby proposes to furnish all labor, equipment, tools, supplies, insurance, taxes, materials, and all other necessary incidentals to construct the project in accordance with the Agreement, within the time set forth herein, and at the following unit prices:

Bid Item #	Bid Item Description	Bid Quantity	Bid Unit	Unit Price	Total
1	Removal of the existing bridge decking	1	LS		
2	Provide and install new W8 x 24# grade A572 plain stringers	19	EA		
3	Provide and install 2"x8" treated, SYP, Grade 2 timber plank decking	1	LS		
4	Provide and Install 2"x6" treated SYP, Grade 1 timber bridge railing with 4" x 4" SYP timber posts	1	LS		
5	Mobilization and Demobilization	1	LS		

Notes:

1. All debris will be hauled away by contractor
2. The bridge width will be reduced from 14' to 10'.
3. The load rating will be certified by a PE certified in Ohio at the bidder's expense.

* The original base bid form listed the bid quantity of stringers as 17. The Engineer's Estimate lists it as 19.

BASE BID REHABILITATION WORK SUMMARY:

**TOTAL FOR ALL
REHABILITATION ITEMS LISTED ABOVE**

\$_____

(In words)

BIDDER'S NAME: _____

SIGNATURE: _____

TITLE: _____